## 20% COMPONENT OF THE IRA UTILIZATION

As of September 30, CY 2017

| PROGRAMS OR PPROJECTS                          | LOCATION           | TOTAL COST   | DATE    | TARGET     | PROJEC'    | Γ STATUS       | NO. OF      | REMARKS                       |
|--|--------------------|--------------|---------|------------|------------|----------------|-------------|-------------------------------|
|  |                    |              | STARTED | COMPLETION | % OF       | TOTAL COST     | EXTENSIONS, |                               |
|  |                    |              |         | DATE       | COMPLETION | NCURRED TO DAT | IF ANY      |                               |
| ECONOMIC DEV'T SECTOR                          |                    |              |         |            |            |                |             |                               |
| 1. Agricultural Services                       |                    |              |         |            |            |                |             |                               |
| - Pump Irrigation System for Open              |                    | -            | January | March      | 0.00%      | -              | none        | re-programmed                 |
| Source (ADM Counterpart)                       |                    |              |         |            |            |                |             |                               |
| Sub-Total                                      |                    | -            | 1       |            |            | -              |             |                               |
| 2. Natural Resources Services                  |                    |              |         |            |            |                |             |                               |
| - LGU Counterpart in the development           | J. dela Cruz       | 882,038.20   | January | March      | 59.16%     | 521,809.97     | none        | on going                      |
| of Communal Forest                             |                    |              |         |            |            |                |             |                               |
| Sub-Total                                      |                    | 882,038.20   |         |            |            | 521,809.97     |             |                               |
| 3. Economoic Enterprise and                    |                    |              |         |            |            |                |             |                               |
| Public Utilities                               |                    |              |         |            |            |                |             |                               |
| - Repair/Rehabilitation of Worn Out Roofing of |                    |              |         |            |            |                |             |                               |
| Buildings "C" at Public Market                 | Bulala             | 200,000.00   | April   | June       | 0%         | -              | none        | not yet implemented           |
| - Rehabilitation of Existing Septic Tank       |                    |              |         |            |            |                |             |                               |
| at the Public Market                           | Bulala             | -            | April   | September  | 0%         | -              | none        | re-programmed                 |
| - Rehabilitation of Public Market              |                    |              |         |            |            |                |             |                               |
| Sewerage System                                | Bulala             | -            | April   | June       | 0%         | -              | none        | re-programmed                 |
| - Perimeter Fence/ Retaining Wall              |                    |              |         |            |            |                |             |                               |
| at Cemetery                                    | Baggao             | -            | March   | June       | 0%         | -              | none        | substituted with other P/P/As |
| - Backfilling of Municipal Cemetery Lot        | Baggao             | -            | March   | June       | 0%         | -              | none        | substituted with other P/P/As |
| - Maintenance & Operation of CRWSS             | Dacalla-fugu       | 130,000.00   | January | December   | 9%         | 11,626.86      | none        | as the needs arises           |
| - Rehabilitation & Expension of Existing       |                    |              |         |            |            |                |             |                               |
| Level III Water System (ADM Counterpart)       | Julian Olivas, Sr. | 3,000,000.00 | January | December   | 92%        | 2,751,966.65   | none        | on going                      |
| - Operation of Bio- Organic Fertilizer         |                    |              |         |            |            |                |             |                               |
| Production                                     | Fusina             | 500,000.00   | January | December   | 2%         | 8,356.03       | none        | on going                      |
| Sub-Total                                      |                    | 3,830,000.00 |         |            |            | 2,771,949.54   |             |                               |
| 4. Local Tourism & Cultural                    |                    |              |         |            |            |                |             |                               |
| Development & Promotion                        |                    |              |         |            |            |                |             |                               |
| - Construction of Comfort Room at              | Sapping            | 300,000.00   | January | December   | 100.00%    | 300,000.00     | none        | implemented                   |
| Old Ruins                                      |                    |              |         |            |            |                |             |                               |
| Sub-Total                                      |                    | 300,000.00   |         |            |            | 300,000.00     |             |                               |

| PROGRAMS OR PPROJECTS                           | LOCATION         | TOTAL COST   | DATE    | TARGET     | PROJECT STATUS |                 | NO. OF      | REMARKS                       |
|---|------------------|--------------|---------|------------|----------------|-----------------|-------------|-------------------------------|
|   |                  |              | STARTED | COMPLETION | % OF           | TOTAL COST      | EXTENSIONS, |                               |
|   |                  |              |         | DATE       | COMPLETION     | NCURRED TO DATI | IF ANY      |                               |
| 5. Local Infrastracture and Public Works        |                  |              |         |            |                |                 |             |                               |
| - Rehabilitation of Mun & Barangay              | Municipalwide    | 500,000.00   | January | December   | 15%            | 73,938.88       | none        | not yet implemented           |
| Streets/Roads                                   |                  |              |         |            |                |                 |             |                               |
| - Repair/Rehab of Engineering Equipt/           |                  |              |         |            |                |                 |             |                               |
| Vehicles  |                  | -            | January | December   |                | -               | none        | substituted with other P/P/As |
| - Completion of Drainage System Along           | Municipalwide    | 150,000.00   | March   | June       | 68%            | 101,881.00      | none        | on-going                      |
| Aglipay Road Extension                          |                  |              |         |            |                |                 |             |                               |
| - Purchase of additional 1 unit Dumptruck       |                  | 2,500,000.00 | March   | May        | 0%             | -               | none        | not yet implemented           |
| - Repainting of Roofing and replacement of      |                  |              |         |            |                |                 |             |                               |
| screw rivets to J-volts of Camalaniugan         |                  |              |         |            |                |                 |             |                               |
| Community Gymnasium                             | Centro Sur       | 313,100.00   | January | March      | 42%            | 132,689.00      | none        | not yet implemented           |
| - Construction of Drainage Canal at Bulala-     |                  |              |         |            |                |                 |             |                               |
| Casili-Minanga-Ziminila Provincial              |                  |              |         |            |                |                 |             |                               |
| Road (Ziminila Section)                         | Ziminila Section | 150,000.00   | January | June       | 0%             | -               | none        | not yet implemented           |
| - Repair/Rehabilitation of Streetlights         |                  |              |         |            |                |                 |             |                               |
| at Agusi  | Agusi            | 80,000.00    | January | December   | 0%             | -               | none        | not yet implemented           |
| - Concreting of Jovellar Street @Sapping        | Sapping          | 150,000.00   | March   | May        | 0%             | -               | none        | not yet implemented           |
| -Concreting of Road @ Catotoran Norte           | Catotoran Norte  | 300,000.00   | June    | August     | 65%            | 194,100.00      | none        | on-going                      |
| -Concreting of Road @ Alilinu                   | Alilinu          | 50,000.00    | June    | August     | 85%            | 42,510.00       | none        | implemented                   |
| -Concreting of Road @ Centro Norte (Pagdaratan) | Centro Norte     | 230,000.00   | June    | August     | 61%            | 139,750.00      | none        | implemented                   |
| -Concreting of Road @ Centro Sur                | Centro Sur       | 300,000.00   | June    | August     | 64%            | 193,228.00      | none        | on-going                      |
| -Concreting of Road @ Sapping (North of         |                  |              |         |            |                |                 |             |                               |
| Leo Casauay's Residence                         | Sapping          | 370,000.00   | June    | August     | 66%            | 244,492.00      | none        | implemented                   |
| -Concreting of Access Road @ Jurisdiccion       |                  |              |         |            |                |                 |             |                               |
| (Easthern Part)                                 | Jurisdiccion     | 100,000.00   | January | December   | 0%             | -               | none        | not yet implemented           |
| -Concreting of Access Road @ Jurisdiccion       |                  |              |         |            |                |                 |             |                               |
| (Westhern Part)                                 | Jurisdiccion     | 100,000.00   | January | December   | 0%             | -               | none        | not yet implemented           |
| -Concreting of Road @ Gen. E. Batalla           |                  |              |         |            |                |                 |             |                               |
| (Pasion) Norte                                  | Gen. E. Batalla  | 250,000.00   | January | December   | 70%            | 175,080.00      | none        | on-going                      |
| -Concreting of Road @ Bantay (Calibuso)         | Bantay           | 250,000.00   | January | December   | 67%            | 168,576.00      | none        | on-going                      |
| -Concreting of Road @ Bulala East               | Bulala           | 250,000.00   | January | December   | 70%            | 174,350.00      | none        | implemented                   |
| -Graveling of Road @ J. Olivas Sr.              | J. Olivas Sr.    | 50,000.00    | January | December   | 77%            | 38,400.00       | none        | implemented                   |
| -Concreting of Road @ Casili (Easthern Part)    | Casili           | 250,000.00   | January | December   | 70%            | 175,080.00      | none        | on-going                      |
| -Concreting of Road @ Fusina                    | Fusina           | 250,000.00   | January | December   | 70%            | 174,350.00      | none        | implemented                   |
| -Concreting of Road @ Ziminila                  | Ziminila         | 238,463.44   | January | December   | 70%            | 167,154.00      | none        | implemented                   |

| PROGRAMS OR PPROJECTS                           | LOCATION          | TOTAL COST    | DATE      | TARGET     | PROJECT STATUS |                | NO. OF      | REMARKS                       |
|---|-------------------|---------------|-----------|------------|----------------|----------------|-------------|-------------------------------|
|   |                   |               | STARTED   | COMPLETION | % OF           | TOTAL COST     | EXTENSIONS, |                               |
|   |                   |               |           | DATE       | COMPLETION     | NCURRED TO DAT | IF ANY      |                               |
| -Concreting of Road @ Tuluttuging               | Tuluttuging       | 200,000.00    | January   | December   | 68%            | 135,359.00     | none        | implemented                   |
| -Concreting of Kitchen & CR @ Evacuation Center | Ziminila          | 750,000.00    | September | December   | 100%           | 750,000.00     | none        | on-going                      |
| Sub-Total                                       |                   | 7,781,563.44  |           |            |                | 3,080,937.88   |             |                               |
| Total   |                   | 12,793,601.64 |           |            |                | 6,674,697.39   | -           |                               |
| SOCIAL DEV'T SECTOR                             |                   |               |           |            |                |                |             |                               |
| a. Education Services                           |                   |               |           |            |                |                |             |                               |
| - Construction of Community Gymnasium           |                   |               |           |            |                |                |             |                               |
| at CNHS Annex                                   | Catotoran Sur     | 250,000.00    | April     | June       | 100%           | 250,000.00     | none        | implemented                   |
| Sub-Total                                       |                   | 250,000.00    |           |            |                | 250,000.00     |             |                               |
| b. Health Services                              |                   |               | 1         |            |                |                |             |                               |
| - Establishing of Breastfeeding Area            | Dacalla-fugu      | -             | January   | March      | 0%             | -              | none        | re-programmed                 |
| - Sustainable Secondary Clinical                |                   |               |           |            |                |                |             |                               |
| Laboratory                                      | Dacalla-fugu      | -             | April     | June       | 0%             | -              | none        | re-programmed                 |
| - Establishment of Satellite Site Clinic        |                   |               |           |            |                |                |             |                               |
| for Anti-Rabbies Control Program                | Dacalla-fugu      | 100,000.00    | April     | June       | 0%             | -              | none        | not yet implemented           |
| - Construction of Patient's Shed at the MHO     | Dacalla-fugu      | 150,000.00    | April     | June       | 0%             | -              | none        | not yet implemented           |
| Sub-Total                                       |                   | 250,000.00    | ]         |            |                | -              |             |                               |
| c. Community Development Services               |                   |               |           |            |                |                |             |                               |
| - Operation of Oplan Saranay                    |                   |               |           |            |                |                |             |                               |
| Rescue Vehicle                                  | Municipalwide     | 1,406.50      | January   | December   | 100%           | 1,406.50       | none        | substituted with other P/P/As |
| - Continuation of Construction of the New       |                   |               |           |            |                |                |             |                               |
| Evacuation Center                               | Centro Sur        | 1,010,000.00  | September | December   | 100%           | 1,010,000.00   | none        | on-going                      |
| Sub-Total                                       |                   | 1,011,406.50  | 1         |            |                | 1,011,406.50   |             |                               |
| Total   |                   | 1,511,406.50  | 1         |            |                | 1,261,406.50   |             |                               |
| ENVIRONMENT MANAGEMENT                          |                   |               |           |            |                |                |             |                               |
| 1. Ecological Solid Waste Management            |                   |               |           |            |                |                |             |                               |
| a. Garbage Collection and Disposal              |                   |               |           |            |                |                |             |                               |
| - Operation and Maintenance of Garbage          | Public Market &   | 10,368.88     | January   | December   | 100.00%        | 10,368.88      | none        | substituted with other P/P/As |
| Trucks  | Brgys along Nat'l |               |           |            |                |                |             |                               |
|   | Highways          |               |           |            |                |                |             |                               |
| - O & M of Oplan Dalimanek Task Force           | Public Market     | 212,978.18    | January   | December   | 100.00%        | 212,978.18     | none        | substituted with other P/P/As |
| - Materials/Implements of Oplan                 |                   |               |           |            |                |                |             |                               |
| Dalimanek Task Force                            | Public Market     | -             | January   | December   |                | -              | none        | substituted with other P/P/As |

| - Operation and Maintenance of LGU Backhoe | Fusina | -             | January | December | 0.00% | -            | none | substituted with other P/P/As |
|--|--------|---------------|---------|----------|-------|--------------|------|-------------------------------|
| - Cont'n. of Construction of               |        |               |         |          |       |              |      |                               |
| Perimeter Fence at SLF                     | Fusina | 200,000.00    | January | March    | 0.00% | -            | none | not yet implemented           |
| - Regravelling of SLF Roadway              | Fusina | 75,000.00     | April   | July     | 0.00% | =            | none | not yet implemented           |
| Sub-Total                                  |        | 498,347.06    |         |          |       | 223,347.06   |      |                               |
| Total                                      |        | 498,347.06    |         |          |       | 223,347.06   |      |                               |
| Grand Total                                |        | 14,803,355.20 |         |          |       | 8,159,450.95 |      |                               |
|  |        |               |         |          |       |              |      |                               |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.





## 20% COMPONENT OF THE IRA UTILIZATION

As of September 30, 2017 CA/NSTB

| PROGRAMS OR PPROJECTS                 | LOCATION      | TOTAL COST | DATE    | TARGET     | PROJEC'    | ΓSTATUS         | NO. OF      | REMARKS             |
|---------------------------------------|---------------|------------|---------|------------|------------|-----------------|-------------|---------------------|
|                                       |               |            | STARTED | COMPLETION | % OF       | TOTAL COST      | EXTENSIONS, |                     |
|                                       |               |            |         | DATE       | COMPLETION | NCURRED TO DATI | IF ANY      |                     |
| SOCIAL DEV'T SECTOR                   |               |            |         |            |            |                 |             |                     |
| 1. Housing & Community                |               |            |         |            |            |                 |             |                     |
| Development Services                  |               |            |         |            |            |                 |             |                     |
| a Sanitary Services                   |               |            |         |            |            |                 |             |                     |
| - Water Supply Source Disinfection    | Municipalwide | 21,440.00  | January | December   | 0%         | =               | none        | as the needs arises |
| - LGU Counterpart in the Construction |               |            |         |            |            |                 |             |                     |
| of Level II Water System              | Municipalwide | 14,241.22  | January | December   | 100%       | 14,241.22       | none        | implemented         |
| - LGU Counterpart in the Construction |               |            |         |            |            |                 |             | •                   |
| of watersealed toilets                |               | 26,400.00  | January | December   | 0%         | -               | none        | no disbursement yet |
| Sub-Total                             | 1 1           | 62,081.22  |         |            |            | 14,241,22       |             | ·                   |
| b. Housing Projects                   | 1 1           | ·          |         |            |            |                 |             |                     |
| - LGU Counterpart in the Construction |               |            |         |            |            |                 |             |                     |
| of Core Shelter                       | J. Dela Cruz  | 88,789.32  | January | December   | 98%        | 86,788.00       |             | as the needs arises |
| - Acquisition of Lot for Resettlement | Bantay/ Gen.  |            | ,       |            |            |                 |             |                     |
| Area                                  | E. Batalla    | 348,910.76 | January | December   | 0%         | -               |             | not yet implemented |
| Sub-Total                             | 1 1           | 437,700.08 |         |            |            | 86,788.00       |             |                     |
| c. Community Development Services     |               | ,          |         |            |            | ,               |             |                     |
| - Construction of Storeroom of the    |               |            |         |            |            |                 |             |                     |
| Senior Citizens Building              | Dacal-la Fugu | 50,000.00  | January | December   | 69%        | 34,428.00       |             | not yet implemented |
| - Operation of Oplan Saranay          | Ü             | ,          | ,       |            |            |                 |             | J 1                 |
| Rescue Vehicle                        | Municipalwide | 300,421.73 | January | December   | 47%        | 141,059.09      |             | as the needs arises |
| Sub-Total                             |               | 350,421.73 |         |            |            | 175,487.09      |             |                     |
| Total                                 |               | 850,203.03 |         |            |            | 276,516.31      |             |                     |
| ECONOMIC DEV'T SECTOR                 |               |            |         |            |            |                 |             |                     |
| 1. Agricultural Services              |               |            |         |            |            |                 |             |                     |
| - Construction of Perimeter Fence of  | Dacalla-fugu  | 1.042.00   |         |            | 0.00%      | _               | none        | savings             |
| Municipal Nursery/ Greenhouse         |               | -,3.2.00   |         |            |            |                 |             | <i>6</i> *          |
| Sub-Total                             |               | 1,042.00   |         |            |            | -               |             |                     |

| PROGRAMS OR PPROJECTS                            | LOCATION       | TOTAL COST   | DATE    | TARGET     | PROJEC'    | ΓSTATUS         | NO. OF      | REMARKS             |
|--|----------------|--------------|---------|------------|------------|-----------------|-------------|---------------------|
|  |                |              | STARTED | COMPLETION | % OF       | TOTAL COST      | EXTENSIONS, |                     |
|  |                |              |         | DATE       | COMPLETION | NCURRED TO DATI | IF ANY      |                     |
| 3. Economoic Enterprise and                      |                |              |         |            |            |                 |             |                     |
| Public Utilities                                 |                |              |         |            |            |                 |             |                     |
| - Repair/Rehabilitation of Public Market         |                |              |         |            |            |                 |             |                     |
| Buildings & Facilities                           | Bulala         | 181,746.97   | January | December   | 54%        | 98,037.00       | none        | as the needs arises |
| - Repair/Rehabilitation of Existing              |                |              |         |            |            |                 |             |                     |
| Cemetery   | Baggao         | 40,598.00    | January | December   | 31%        | 12,647.50       | none        | as the needs arises |
| - Construction of comfort room of                |                |              |         |            |            |                 |             |                     |
| municipal cemetery                               | Baggao         | 50,000.00    | January | December   | 0%         | -               | none        | not yet implemented |
| - Construction of Road Right of Way at           |                |              | -       |            |            |                 |             |                     |
| the southern side of old cemetery                | Baggao         | 35,000.00    | January | December   | 0%         | -               | none        | not yet implemented |
| - Maintenance of old cemetery                    | Baggao         | 50,000.00    | January | December   | 12%        | 5,793.26        | none        | on-going            |
| - Maintenance & Operation of CRWSS               | Dacalla-fugu   | 24,973.14    | January | December   | 100%       | 24,973.14       | none        | implemented         |
| - Rehabilitation of CRWSS (Counterpart           |                |              |         |            |            |                 |             |                     |
| in the BUB                                       | Dacalla-fugu   | 288,919.06   | January | December   | 11%        | 31,182.78       | none        | on going            |
| - Maintenance & Operation of                     |                |              |         |            |            |                 |             |                     |
| Bio-Organic Fertilizer Production                | Fusina         | 449,346.73   | January | December   | 63%        | 281,532.06      | none        | on going            |
| -Other BUB Projects                              |                | 232,177.00   | January | December   | 47%        | 108,821.29      | none        | on going            |
| - Improvement of Food Terminal                   | Dacalla-fugu   | 140,344.00   | January | December   | 0%         | -               | none        | not yet implemented |
| - Continuation of Backfilling & Levelling of New |                |              |         |            |            |                 |             |                     |
| Cemetery Lot                                     | Baggao         | 326,280.00   | January | December   | 2%         | 6,003.00        | none        | on going            |
| - Construction of Perimeter Fence of Food        |                |              |         |            |            |                 |             |                     |
| Terminal   | Dacalla-fugu   | 360,299.00   | January | December   | 0%         | -               | none        | not yet implemented |
| - Continuation of Perimeter Fence/               |                |              |         |            |            |                 |             |                     |
| Retaining Wall at New Cemetery                   | Baggao         | 166,597.76   | January | December   | 13%        | 21,698.00       | none        | on going            |
| - Construction of Fence of New Cemetery          | Baggao         | 250,000.00   | January | December   | 0%         | -               | none        | not yet implemented |
| Sub-Total  |                | 2,596,281.66 |         |            |            | 590,688.03      |             |                     |
| 4. Local Tourism & Cultural                      |                |              |         |            |            |                 |             |                     |
| Development & Promotion                          |                |              |         |            |            |                 |             |                     |
| - Restoration/Rehabilitation of Local            | Saping, Centro | 284,172.00   | January | December   | 87.89%     | 249,749.06      | none        | as the needs arises |
| Tourist Attractions                              | Sur & Agusi    |              |         |            |            |                 |             |                     |
| Sub-Total  |                | 284,172.00   |         |            |            | 249,749.06      |             |                     |

| PROGRAMS OR PPROJECTS                         | LOCATION          | TOTAL COST   | DATE    | TARGET     | PROJEC     | T STATUS        | NO. OF      | REMARKS             |
|---|-------------------|--------------|---------|------------|------------|-----------------|-------------|---------------------|
|   |                   |              | STARTED | COMPLETION | % OF       | TOTAL COST      | EXTENSIONS, |                     |
|   |                   |              |         | DATE       | COMPLETION | NCURRED TO DATI | IF ANY      |                     |
| 5. Repair of Gov't Facilites                  |                   |              |         |            |            |                 |             |                     |
| A. Roads and Drainages                        |                   |              |         |            |            |                 |             |                     |
| - Rehabilitation of Mun & Barangay            | Municipalwide     | 1,138,918.58 | January | December   | 100%       | 1,138,918.58    | none        | implemented         |
| Streets/Roads                                 |                   |              |         |            |            |                 |             |                     |
| - Repair/Rehab of Engineering Equipt/         |                   |              |         |            |            |                 |             |                     |
| Vehicles                                      |                   | 409,377.10   | January | December   | 4.00%      | 16,372.00       | none        | as the needs arises |
| - Continuation of Drainage System East        | Municipalwide     | 150,000.00   | January | December   | 55%        | 82,118.00       | none        | on-going            |
| of Aglipay Road Extension                     |                   |              |         |            |            |                 |             |                     |
| - Continuation of Construction of Road        |                   |              |         |            |            |                 |             |                     |
| Right of Way @the Southern Side               |                   | 30,000.00    | January | December   | 0.00%      | =               | none        | not yet implemented |
| Sub-Total                                     |                   | 1,728,295.68 | 1       |            |            | 1,237,408.58    |             |                     |
| B. Buildings and Other Facilities             |                   |              |         |            |            |                 |             |                     |
| - Repair of Multi-Purpose Building            | MTH               | 132,659.30   | January | March      | 77%        | 101,811.40      | none        | on-going            |
| - Provision of Multi- Purpose Hall Facilities | MTH               | 160,000.00   | January | March      | 0%         | -               | none        | not yet implemented |
| Sub-Total                                     |                   | 292,659.30   |         |            |            | 101,811.40      |             |                     |
| 6. Construction of Gov't.                     |                   |              |         |            |            |                 |             |                     |
| Buildings and Facilities                      |                   |              |         |            |            |                 |             |                     |
| A. Buildings and Other Facilities             |                   |              |         |            |            |                 |             |                     |
| - Construction of Lasagna Shed                |                   | 100,000.00   | January | December   | 69%        | 69,026.00       | none        | on-going            |
| Sub-Total                                     |                   | 100,000.00   | 1       |            |            | 69,026.00       |             |                     |
| Total   |                   | 5,002,450.64 | 1       |            |            | 2,248,683.07    |             |                     |
| ENVIRONMENT MANAGEMENT                        |                   |              |         |            |            |                 |             |                     |
| 1. Ecological Solid Waste Management          |                   |              |         |            |            |                 |             |                     |
| a. Garbage Collection and Disposal            |                   |              |         |            |            |                 |             |                     |
| - Operation and Maintenance of Garbage        | Public Market &   | 289,687.66   | January | December   | 40.17%     | 116,355.46      | none        | on-going            |
| Trucks  | Brgys along Nat'l |              |         |            |            |                 |             |                     |
|   | Highways          |              |         |            |            |                 |             |                     |
| - O & M of Oplan Dalimanek Task Force         | Public Market     | 176,306.25   | January | December   | 100.00%    | 176,306.25      | none        | implemented         |
| - Materials/Implements of Oplan               |                   |              |         |            |            |                 |             |                     |
| Dalimanek Task Force                          | Public Market     | 22,828.42    | January | December   | 58.22%     | 13,290.00       | none        | as the needs arises |
| - Maintenance of Existing LGU Garbage         |                   |              |         |            |            |                 |             |                     |
| Disposal Facility                             | Fusina            | 95,799.31    | January | December   | 100.00%    | 95,799.31       | none        | implemented         |

| PROGRAMS OR PPROJECTS                     | LOCATION | TOTAL COST   | DATE    | TARGET     | PROJECT STATUS |                 | NO. OF      | REMARKS             |
|---|----------|--------------|---------|------------|----------------|-----------------|-------------|---------------------|
|   |          |              | STARTED | COMPLETION | % OF           | TOTAL COST      | EXTENSIONS, |                     |
|   |          |              |         | DATE       | COMPLETION     | NCURRED TO DATI | IF ANY      |                     |
| - Cont'n. of Construction of              |          |              |         |            |                |                 |             |                     |
| Perimeter Fence at SLF                    | Fusina   | 202,478.00   | January | December   | 37.08%         | 75,084.00       | none        | on-going            |
| - Regravelling of SLF Roadway             | Fusina   | 250,000.00   | January | December   | 0.00%          | -               | none        | not yet implemented |
| - Establishment of Eco Park at SLF        | Fusina   | 244,680.60   | January | December   | 65%            | 159,256.28      | none        | on-going            |
| - Purchase of 1 unit 10-Wheeler Dumptruck |          | 400,000.00   |         |            | 0%             | =               | none        | Savings             |
| Sub-Total                                 |          | 1,681,780.24 |         |            |                | 636,091.30      |             |                     |
| Total                                     |          | 1,681,780.24 |         |            |                | 636,091.30      |             |                     |
| Grand Total                               |          | 7,534,433.91 |         |            |                | 3,161,290.68    |             |                     |
|   |          |              |         |            |                |                 |             |                     |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



