

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 3rd QUARTER CY 2019**

CAMALANIUGAN, CAGAYAN

Program or Project	Location	Total Cost	Total Bid Amount	Date Started	Number of Extention	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Disbursed	
CONSTRUCTION OF HOLDING PEN/PIG PEN OF MODERN ABATTOIR	Julian Olivas, Camalaniugan, Cagayan	2,000,000.00	1,999,349.44	8/10/2018	45 Days	12/8/2018	100% as per POW	1,999,349.44	Completed
EXPANSION OF EVACUATION CENTER @ CAMALANIUGAN COMMUNITY GYMNASIUM	Centro, Camalaniugan, Cagayan	4,282,000.00	4,276,471.11	11/12/2018		4/10/2019	100% as per POW	2,701,136.80	Completed
CONSTRUCTION OF MESS HALL @ GABALDON BUILDING	Centro Sur, Camalaniugan, Cagayan	593,530.00	By Admin.	11/12/2018			100% as per POW	593,530.00	Completed
CONCRETING OF BRGY. ROADS	Joaquin dela Cruz, Camalaniugan, Cagayan	1,488,046.28	1,462,810.20	12/1/2018	60 days	3/30/2019	100% as per POW	869,700.26	Completed
ROAD OPENING OF FARM TO MARKET ROADS GOING TO PLANTATION	Joaquin dela Cruz, Camalaniugan, Cagayan	10,300,000.00	10,122,499.52	11/13/2018			61.61% as per POW	6,769,000.50	Suspended
CONCRETNG OF VARIOUS ROADS @ CASILI	Casili, Camal., Cag.	495,843.33	493,320.48	3/28/2019		4/27/2019	1000%	493,320.48	Completed
CONCRETNG OF VARIOUS ROADS @ BANTAY	Bantay, Camal., Cag.	898,850.51	896,509.03	3/28/2019		5/27/2019	63.05%	565,210.04	On-Going
CONCRETNG OF VARIOUS ROADS @ DACALLA FUGU	Dacalla-fugu, Camal.,Cag.	898,851.51	896,510.03	3/28/2019		5/27/2019	0%	-	On-Going
CONCRETNG OF VARIOUS ROADS @ MINANGA	Minanga, Camal., Cag.	898,852.51	896,511.03	3/28/2019		5/27/2019	83.30%	764,718.29	On-Going
CONCRETNG OF VARIOUS ROADS @ FUSINA	Fusina, Camal., Cag.	898,853.51	896,512.03	3/28/2019		5/27/2019	63.05%	565,210.04	On-Going
CONCRETING OF VARIOUS ROAD @ ABAGAO	Abagao, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed
CONCRETING OF VARIOUS ROAD @ BAGGAO	Baggao, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed

CONCRETING OF VARIOUS ROAD @ AFUNAN	Afunan, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed
CONCRETING OF VARIOUS ROAD @ CULLIT	Cullit, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed
CONCRETING OF VARIOUS ROAD @ DUGO	Dugo, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed
CONCRETING OF VARIOUS ROAD @ GENEBA	Geneba, Camal. Cag.	858,850.51	893,059.20	6/7/2019	30 days	8/16/2019	100%	893,059.20	Completed
COMPLETION OF MODERN ABATTOIR	Julian Olivas, Camal.,Cag.		2,994,218.40	2/16/2019		5/11/2019	85%		On-Going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD.
SUSAN M. ORATA, CPA
 Local Budget Officer

SGD.
EMERITA P. SIRIBAN, CPA
 Local Accountant

SGD.
ANGELICA C. DELA CRUZ
 Local Chief Executive