

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 1st QUARTER 2018**

**CAMALANIUGAN, CAGAYAN**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions	Remarks
					% of Completion	Total Cost Incurred Date		
CONSTRUCTION & EXPANSION OF LEVEL 3 WATER SYSTEM (PHASE II)	Jurisdiccion, Camalaniugan	12,000,000.00	07/03/2017	03/09/2017	100% as per POW	11,687,898.52		FINISHED
CONSTRUCTION OF COMMUNITY FISH LANDING	Camalaniugan Market	3,000,000.00	11/12/2017	10/04/2018	75% as per POW	1,152,250.64		ON-GOING
CONSTRUCTION & EXPANSION OF LEVEL 3 WATER SYSTEM PHASE IIA	Alilinu to Catotoran Norte Camalaniugan	2,500,000.00	10/11/2017	09/01/2018	100% as per POW	2,492,981.14		FINISHED
BACKFILLING OF MODERN ABATTOIR PERIMETER LOT	Julian Olivas Camalaniugan	752,487.07	10/11/2017	05/12/2017	100% as per POW	453,875.61		ON-GOING
CONSTRUCTION OF KITCHEN COUPLE'S RROR, BREAST-FEEDING ROOM, STORAGE ROOM, & CR FOR MEN, PWD AND WOMEN @ EVACUATION CENTER	Centro Norte Camalaniugan	2,760,000.00	10/11/2017	19/04/2018	90% as per POW	1,792,002.30		ON-GOING
CONSTRUCTION & EXPANSION OF LEVEL 3 WATER SYSTEM (PHASE III)	Camalaniugan Cagayan	15,282,000.00	15/10/2017	12/06/2018	55.29% as per POW	6,859,064.38		ON-GOING

Prepared by:

**SGD.**  
**EMERITA P. SIRIBAN, CPA**  
Municipal Accountant

Certified correct:

**SGD.**  
**ISIDRO T. CABADDU**  
Municipal Mayor