

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 3rd QUARTER 2018**

CAMALANIUGAN, CAGAYAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions	Remarks
					% of Completion	Total Cost Incurred Date		
CONSTRUCTION & EXPANSION OF LEVEL 3 WATER SYSTEM (PHASE III)	Camalaniugan Cagayan	15,282,000.00	15/10/2017	12/06/2018	100% as per POW	12,238,352.41	45 days	100% Finished Physical
CONSTRUCTION OF HOLDING PEN/PIG PEN OF MODERN ABATTOIR	Julian Olivas, Camalaniugan Cagayan	2,000,000.00	10/08/2018	08/12/2018	7.13% as per POW		120 days	On-Going
EXPANSION AND CONTINUATION OF LEVEL III WATER SYSTEM-PHASE II-B	Catotoran Camalaniugan Cagayan	525,000.00	10/09/2018	23/10/2018	22.05% as per POW		45 days	On-Going

Prepared by:

SGD.
EMERITA P. SIRIBAN, CPA
Municipal Accountant

Certified correct:

SGD.
ISIDRO T. CABADDU
Municipal Mayor