

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 1ST QUARTER 2019**

CAMALANIUGAN, CAGAYAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions	Remarks
					% of Completion	Total Cost Incurred Date		
CONSTRUCTION OF HOLDING PEN/PIG PEN OF MODERN ABATTOIR	Julian Olivas, Camalaniugan, Cagayan	2,000,000.00	8/10/2018	12/8/2018	100% as per POW			Finished
EXPANSION AND CONTINUATION OF LEVEL III WATER SYSTEM-PHASE II-B	Catotoran, Camalaniugan, Cagayan	525,000.00	9/10/2018	1/31/2019	100% as per POW			Finished
EXPANSION OF EVACUATION CENTER @ CAMALANIUGAN COMMUNITY GYMNASIUM	Centro Sur, Camalaniugan, Cagayan	4,282,000.00	11/12/2018	4/10/2019	50.39% as per POW			On-Going
CONSTRUCTION OF MESS HALL @ GABALDON BUILDING	Centro Norte, Camalaniugan, Cagayan	593,530.00	11/26/2018	2/16/2019	100% as per POW			Finished
COMPLETION OF MODERN SLAUGHTER HOUSE	Julian Olivas, Camalaniugan, Cagayan	3,000,000.00	2/16/2019	5/11/2019	30.05% as per POW			On-Going

Prepared by:

SGD.
EMERITA P. SIRIBAN, CPA
Municipal Accountant

Certified correct:

SGD.
ISIDRO T. CABADDU
Municipal Mayor