

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 2nd QUARTER 2019**

CAMALANIUGAN, CAGAYAN

Program or Project	Location	Total Cost	Total Bid Amount	Date Started	Number of Extention	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Disbursed	
CONSTRUCTION OF HOLDING PEN/PIG PEN OF MODERN ABATTOIR	Julian Olivas, Camalaniugan, Cagayan	2,000,000.00	1,999,349.44	8/10/2018	45 Days	12/8/2018	100% as per POW	1,999,349.44	Completed
EXPANSION OF EVACUATION CENTER @ CAMALANIUGAN COMMUNITY GYMNASIUM	Centro, Camalaniugan, Cagayan	4,282,000.00	4,276,471.11	11/12/2018		4/10/2019	68.82% as per POW	2,701,136.80	On-Going
CONSTRUCTION OF MESS HALL @ GABALDON BUILDING	Centro Sur, Camalaniugan, Cagayan	593,530.00	By Admin.	11/12/2018			100% as per POW	593,530.00	Completed
CONCRETING OF BRGY. ROADS	Joaquin dela Cruz, Camalaniugan, Cagayan	1,488,046.28	1,462,810.20	12/1/2018	60 days	3/30/2019	100% as per POW	869,700.26	Completed
ROAD OPENING OF FARM TO MARKET ROADS GOING TO PLANTATION	Joaquin dela Cruz, Camalaniugan, Cagayan	10,300,000.00	10,122,499.52	11/13/2018			61.61% as per POW	6,769,000.50	On-Going
CONCRETNG OF VARIOUS ROADS @ CASILI	Casili, Camal., Cag.	495,843.33	493,320.48	3/28/2019		4/27/2019	0%	-	On-Going
CONCRETNG OF VARIOUS ROADS @ BANTAY	Bantay, Camal., Cag.	898,850.51	896,509.03	3/28/2019		5/27/2019	63.05%	-	On-Going
CONCRETNG OF VARIOUS ROADS @ DACALLA FUGU	Dacalla-fugu, Camal.,Cag.	898,851.51	896,510.03	3/28/2019		5/27/2019	100%	-	On-Going
CONCRETNG OF VARIOUS ROADS @ MINANGA	Minanga, Camal., Cag.	898,852.51	896,511.03	3/28/2019		5/27/2019	63.05%	-	On-Going
CONCRETNG OF VARIOUS ROADS @ FUSINA	Fusina, Camal., Cag.	898,853.51	896,512.03	3/28/2019		5/27/2019	26.09%	-	On-Going

Prepared by:

SGD.
EMERITA P. SIRIBAN, CPA
Municipal Accountant

Certified correct:

SGD.
ANGELICA C. DELA CRUZ
Municipal Mayor