

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 4th QUARTER 2018**

CAMALANIUGAN, CAGAYAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions	Remarks
					% of Completion	Total Cost Incurred Date		
CONSTRUCTION OF HOLDING PEN/PIG PEN OF MODERN ABATTOIR	Julian Olivas, Camalaniugan, Cagayan	2,000,000.00	10/08/2018	08/12/2018	82.88% as per POW			On-Going
EXPANSION AND CONTINUATION OF LEVEL III WATER SYSTEM-PHASE II-B	Catotoran, Camalaniugan, Cagayan	525,000.00	10/09/2018	31/01/2019	95.00% as per POW			On-Going
EXPANSION OF EVACUATION CENTER @ CAMALANIUGAN COMMUNITY GYMNASIUM	Centro Sur, Camalaniugan, Cagayan	4,282,000.00	12/11/2018	10/04/2019	1.03% as per POW			On-Going
CONSTRUCTION OF MESS HALL @ GABALDON BUILDING	Centro Norte, Camalaniugan, Cagayan	593,530.00						Not yet started
COMPLETION OF MODERN SLAUGHTER HOUSE	Julian Olivas, Camalaniugan, Cagayan	3,000,000.00						Not yet started

Prepared by:

SGD.
EMERITA P. SIRIBAN, CPA
Municipal Accountant

Certified correct:

SGD.
ISIDRO T. CABADDU
Municipal Mayor